

REPUBLIC OF THE PHILIPPINES  
 PROVINCE OF DAVAO DEL SUR  
**MUNICIPALITY OF SULOP**

-oOo-

**OFFICE OF THE MUNICIPAL ENGINEER**

**CONDOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES**  
**As of 4th Quarter Cy 2016**

Projects/Programs Activity Name	Location	Total Cost	Target Completion	No. Of Extension	Project Status		Remarks
					% of Completion	Total Cost Incurred to Date	
1. Expansion of Sulop Irrig. System - BuB	Poblacion & Palili	Php3,529,411.76	December 30, 2016		98%		On-Going
2. Const. Of Canal Drainage System(Flood Control) - BuB	Kiblagon	Php1,764,705.88	December 30, 2016		100%		Completed
3. Concreting of New cebu - Carre road w/ Box Culvert - BuB-LGSF	New Cebu	Php6,666,666.66	February 28, 2017		85%		On-Going
4. Katipunan PWS - Bub-LGSF	Brgy. Katipunan	Php1,317,647.50	June 30, 2017		37.33%		On-Going
5. Tanwalang PWS - Bub-LGSF	Brgy. Tanwalang	Php2,635,294.11	December 31, 2017		69.36%		Transfer of Drilling Site
6. Solonvale PWS - Bub-LGSF	Brgy. Solonvale	Php988,235.29	October 31, 2017		7.50%		Transfer of Drilling Site
7. Carre PWS - Bub-LGSF	Brgy. Carre	Php1,364,705.88	December 31, 2017		7.50%		Procurement
8. Balasinon PWS - BuB-LGSF	Brgy. Balasinon	Php2,222,222.22	September 4, 2017		10%		Procurement

Prepared By:

**ENGR. VICTOR L. NARBAY, JR.**  
 Municipal Engineer

Noted & Approved :

**HON. MARIA S. SAGARINO**  
 Municipal Mayor