

REPUBLIC OF THE PHILIPPINES  
 PROVINCE OF DAVAO DEL SUR  
**MUNICIPALITY OF SULOP**  
 -oOo-

**CONDOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES**  
 As of 1ST Quarter Cy 2017

Projects/Programs Activity Name	Location	Total Cost	Target Completion	No. Of Extension	Project Status		Remarks
					% of Completion	Total Cost Incurred to Date	
CONCRETING OF TALAS ROAD	BRGY. TALAS	Php300,000.00			50%		ON-GOING
CONCRETING OF PALILI ROAD	BRGY. PALILI	Php400,000.00			50%		ON-GOING
CONCRETING OF MCKINLEY ROAD	BRGY. MCKINLEY	Php200,000.00			30%		ON-GOING
CONSTRUCTION OF MULTI-PURPOSE BUILDING	BRGY. LITOS	Php300,000.00			90%		ON-GOING
CONSTRUCTION OF HEALTH CENTER	BRGY. LITOS	Php600,000.00			10%		ON-GOING
CONSTRUCTION OF HEALTH CENTER	BRGY. SOLONGVALE	Php600,000.00			10%		ON-GOING
KATIPUNAN PWS	BRGY. KATIPUNAN	Php1,317,647.05	June 30, 2017		40%		ON-GOING
BALASINON PWS	BRGY. BALASINON	Php2,222,222.22	September 04, 2017		40%		ON-GOING
SOLONGVALE PWS	BRGY. SOLONGVALE	Php988,231.58	October 31, 2017		20%		ON-GOING
CARRE PWS	BRGY. CARRE	Php1,317,647.05	December 31, 2017		15%		ON-GOING
TANWALANG PWS	BRGY. TANWALANG	Php2,139,488.60	December 31, 2017		30%		ON-GOING

Prepared By:

*ANA S. SAYSON*  
**ANA S. SAYSON**  
 Municipal Accountant-des.

Noted & Approved :

*MARIA S. SAGARINO*  
**HON. MARIA S. SAGARINO**  
 Municipal Mayor