

REPUBLIC OF THE PHILIPPINES  
 PROVINCE OF DAVAO DEL SUR  
**MUNICIPALITY OF SULOP**

-oOo-

**CONDOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES**  
**As of 3RD Quarter CY 2017**

Projects/Programs Activity Name	Location	Total Cost	Target Completion	No. Of Extension	Project Status		Remarks
					% of Completion	Total Cost Incurred to Date	
KATIPUNAN PWS	BRGY. KATIPUNAN	Php1,317,647.05	December 01, 2017		92%		ON-GOING
BALASINON PWS	BRGY. BALASINON	Php2,222,222.22	September 04, 2017		100%		COMPLETED
SOLONGVALE PWS	BRGY. SOLONGVALE	Php988,231.58	October 31, 2017		100%		COMPLETED
CARRE PWS	BRGY. CARRE	Php1,364,705.88	December 31, 2017		62%		ON-GOING
TANWALANG PWS	BRGY. TANWALANG	Php2,635,294.11	December 31, 2017		90%		ON-GOING

Prepared By:

  
**ANA S. SAYSON**  
 Municipal Accountant-des.

Noted & Approved :

  
**HON. MARIA S. SAGARINO**  
 Municipal Mayor